Approved For Release 2001/03/02: CIA-RDP78-04133A000100120009-9

CONSTRUCTION PROGRESS REPORT FOR MONTH OF December 195 3

To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated

	date when work will commence.											
STATSPEC	Project Title: Lo			ocation:		STATINTL						
STATINTL	Contractor;		Allot	ment No.: 4442-40-003								
	Date of Commencement: 15 June 1953 Scheduled Completion Date: 12 Dec. 1953											
	Authority for construction (identification of instrument authorizing work):											
	Authority for construction (identification of instrument authorizing work):											
	PRC action DD/I - 195-53, Dated 13 April 1953 Brief description of work involved: Construction of New Operations Building. Auxiliary Building, Fences, etc.											
							Percent completed in various branches of work:					
							Excavation, grading & raving	30%	30	Flooring	%	I
	Concrete, cement work	95%	98	Hardware	%	I						
	Structural steel a mine. in		100	Painting, glazing	10%	1						
	Masonry	95%	77	Plumbing	80%							
	Carpentry, millwork Toil ne		52.	Heating, ventilating	%	<u>]</u>						
	Roofing, waterproofing	25%	15	Electrical	80%	70						
	Sheet metal	12%	60	Electric fixtures	%	1						
	Lath, plaster, acoustic	%	7	Approach work	35%	14 D						
	Insulation	%	75	Other	% .	 						
	Aluminum & steel windows	80%	100	Prelim., fence, flag pole	85%	£1						
	Totals:											
	Amount of contract, including additions and deductions \$ 380,480.33					<u> </u>						
		Value of work completed to date 185.7					212,207,					
		Value of materials on site) 1500 v					
	Value of materials in storage					5						
	Total value of completed work and materials 188.082											
	Total of partial payments to 4 January 195 4 169,274,50					<u>)</u> ** 1,332.						
	The Marks											

(Signature)

See opposite side for instructions.

Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120009-9

- 1. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.
- 2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.
- 3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.